

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	2016												2017											
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
900	PROJECT START	0	0	21MAR16 A		◆ PROJECT START																							
1010	PREP FOR DEWATERING	10d	0	29MAR16 A	08APR16 A	■ PREP FOR DEWATERING																							
1015	BULK EXCAVATING AND SHORING	25d	0	05APR16 A	29APR16 A	■ BULK EXCAVATING AND SHORING																							
1020	DEWATERING	100d	0	11APR16 A	11AUG16 A	■ DEWATERING																							
1030	ELEVATOR JACK HOLES	10d	0	02MAY16 A	08JUN16 A	■ ELEVATOR JACK HOLES																							
1040	CONCRETE FOOTING AND PIERS	30d	0	02MAY16 A	27JUL16 A	■ CONCRETE FOOTING AND PIERS																							
1050	MEP UNDERGROUND	10d	0	13JUN16 A	06JUL16 A	■ MEP UNDERGROUND																							
1060	CONCRETE WALLS	24d	0	10MAY16 A	29JUL16 A	■ CONCRETE WALLS																							
1070	SLAB ON GRADE	5d	0	08AUG16 A	10AUG16 A	■ SLAB ON GRADE																							
1080	MASONRY AT CONVENTION CENTER	40d	0	28JUN16 A	23DEC16 A	■ MASONRY AT CONVENTION CENTER																							
1087	BACKFILL BASEMENT WALLS 0' - 4'	15d	0	15JUL16 A	18JUL16 A	■ BACKFILL BASEMENT WALLS 0' - 4'																							
1090	STRUCTURAL STEEL, JOISTS AND DECK	40d	0	15AUG16 A	30DEC16 A	■ STRUCTURAL STEEL, JOISTS AND DECK																							
1100	FRAGNET DELAY DUE TO CN #21, COR #5	30d	0	16JUN16 A	14JUL16 A	■ FRAGNET DELAY DUE TO CN #21, COR #5																							
1103	FRAGNET WEATHER DELAY CN#39	11d	0	12SEP16 A	26SEP16 A	■ FRAGNET WEATHER DELAY CN#39																							
1104	FRAGNET DELAY AT CONNECTOR DUE TO OTHERS	10d	0	26SEP16 A	04OCT16 A	■ FRAGNET DELAY AT CONNECTOR DUE TO OTHERS																							
1105	FRAGNET CN #42,43,44; COR #17,18,19 EXTRA WORK	3d	0	05DEC16 A	08DEC16 A	■ FRAGNET CN #42,43,44; COR #17,18,19 EXTRA WORK																							
1110	FIRST FLOOR ELEVATED SLAB	5d	0	12SEP16 A	15SEP16 A	■ FIRST FLOOR ELEVATED SLAB																							
1115	BACKFILL BASEMENT WALLS 4' - 8'	10d	0	19SEP16 A	07OCT16 A	■ BACKFILL BASEMENT WALLS 4' - 8'																							
1120	SECOND FLOOR ELEVATED SLAB	5d	0	26SEP16 A	28SEP16 A	■ SECOND FLOOR ELEVATED SLAB																							
1125	MEP ROUGH IN	105d	5d	19SEP16 A	10AUG17	■ MEP ROUGH IN																							

Start date 21MAR16
Finish date 02NOV17
Data date 04AUG17
Run date 02AUG17
Page number 1A
© Primavera Systems, Inc.

**THE WHITING-TURNER CONTRACTING CO.
REHOBOTH BEACH CITY HALL PROJECT**

■ Early bar
■ Target bar
■ Progress bar
■ Critical bar
■ Summary bar
◆ Start milestone point
◆ Finish milestone point

